FIRST & Final

Orginal/Duplicate/Triplicate

CONTRACT CERTIFICATE

No..... (For other works) Date.....

Division: **Dasarahalli Division** Sub-Division: **Shettyhalli**

Bill Received No. 872/14-15 Dated 31.12.14 Cash Book Vocher No..... Dated.....

Scheduled Docket No..... Head of Account.....

Name of work (as Per Sanctioned Estimate.):**Reserve fund for Emergency works in Dasarahalli ward No. 15 (Construction and Improvements of RCC roads and Drains at road Adjacent to Ramachandra Hospital 4th Main, 2nd Cross road in ward No. 15 Dasarahalli)**

Name of Contractor and Full Address: : **Technical Manger (west), Karnataka Rural Infrastructure Development Limited, Project Implementation unit, Bangalore-560 001.**

Reference to Agreement No: **EE/DD/WO/122/14-15** Date - 3/07/14

Certified that the measurements were taken by me on 30/10/14 and recorded in pages 31 To 34

Measurements Book No. 847/13-14 and that the work is satisfaction executed

Technical Manager(TM-2) KRIDL, Dasarahalli Zone, Bangalore
Contractor Signature

30/10/14
Officer-in-charge of work.

Certified that the measurements were taken by me on 30/10/14. and found correct. The work is satisfactorily executed

Certified that the quantities of materials shown in column 3 of Account II have been actually brought to site of the work and the contractor has not previously received any advance on this security. These materials are of an imperishable nature and are all required for immediate use on the work in connection with items for finished work have been agreed upon. A normal agreement signed and executed by the contractor is recorded in the office.

If Memorandum of Payment **Work Code No. 015-14-000123** Sub – Division Officer

		Amount
1	Total Value of work done or supplies made as per account.	Bill Amount - 499266=00
2	Deduct amount to be held in reserve being ..... Percent Rs.	
3	Deduct amount to be held in reserve being balance	
4	Deduct payments: a) Amount of previous payment as in the office Cash Book Vocher No..... Dated..... S.D. No..... Amount adjusted towards cash advance recovery of b) Payments cost store or other materials supplied.	IT - 9985=00 VAT - 19971=00 FSD - 24963=00 LWC - 4993=00 CBF - 499=00 LR - 4201=00 Fine - 880=00
5	Balance being unpaid value of work done held in reserve	Total (-) 65492=00
6	Deduct cash advance made on the office cash book vehicle No..... Dated..... Less adjustments	
7	Net amount due to or from contractor Unadjusted items	Net - 433774=00
8	Advance to contractor for materials brought to site (as detailed) within value of Government materials supplied. Government materials supplied.	

Technical Manager(TM-2) KRIDL, Dasarahalli Zone, Bangalore
Contractor Signature

Received Rs.....(in words).....

By cash and by adjustment of payment as per memorandam.

Witnesses:

1

2

Date:.....

Paid by me by cheque..... Dated.....

Cash Rs..... Dated.....

Initials of Officer making payment dated.....

(for use in the office)

499266=00
433774=00
65492=00

Signature of Contractor

Executive Engineer.

Sl. No.	Description of Items	Unit	Previous Measurement			Present Measurement			Total Up-to-date	
			Qty.	Rate	Cost	Qty.	Rate	Cost	Qty.	Cost
1	Earthwork excavation by manual means in ordinary soil involving an average horizontal throw upto 2 metrs and an average lift upto 0.5 m, ex..avated surface leveled and sides neatly dresses the disposed earth to be levelled neatley after breaking of clods complete as per specifications.	Cum	—	—	—	75.60	81/-	6123/-	75.60	6123/-
2	Plain cement concrete 1:3:6 mix with crushed stone aggregates 40m nominal size mechanically mixed placed in foundation and compacted by vibration including curing for 14days compelete as per specifications.	Cum.	—	—	—	10.80	3654.72	39,471/-	10.80	39471/-
3	Providing and laying cement concrete using 20mm and down size granite jelly of ready mixed concrete (RMC)for R.C.C works laid in 15cms thick layers and well compacted vibrating curing and necessary steel or ply wood or plank centering and form work etc., including smooth finish in CM 1:3,with all lead and lift etc., complete. (exclusive of cost of steel and fabrication charges) Ready mixed Cement concrete for Beams, Staircase and Roof with M-20 (1:1.5:3)	Cum.	—	—	—	25.92	5535.11	1,43,475/-	25.92	1,43,475/-
4	Providing T.M.T. steel reinforcement for R.C. C. work including straightening cutting, bending, hooking, placing in position lapping and / or welding whrever required tying with binding wire and achoring to the adjoining members wherever necessary complete as per design (laps hooks and wastages shall not be measured and paid) cost of materials, labour HOM of machinery complete as per specifications.	Qtl. Cum.	—	—	—	12.0	7187.86	86,254/-	12.0	7187.86 86254=0
5	Providing and removing centering, shuttering, strutting, propping etc., for columns, pillars, piers, abutments, post and struts, square / rectangular / polygon in plan including cost of all materials, labour complete as per specifications	Sq.m	—	—	—	344.0	298.92	102828/-	344.0	102828/-
6	Supplying and fixing precase rainforced concrete slab 10cm thick including cost of reinforcement as per design and drawing material cost, transportation, hire charges of manchinery machine cutting the vertical fact to get plain even surface etc., complete with all leads and lift conveyance charges, labour charges inclusive of cost of all materials complete as per specifications.	Sqm	—	—	—	72.0	1600/-	1,15,200/-	72.0	1,15,200/-
7	Disposal of debris to the final place of disposal with all lead and lift and as direction by.the engineer in charge of the work, lead 10 Km a) Basic rate for haulage of materials as per item No. 17.4/KSRRB: M100-4.1 Rs. 2.00 Tonne.Km b) Averagae earth of work 1.28 Tonnel/Km for Rs 2.00 /Km c) Add loading and unloading	Cum.	—	—	—	75.60	78.14	5915/-	75.60	5915/-
								4,99,266/-		4,99,266/-

CERTIFICATE

1 This is to certify that the contractor has completed the work satisfactorily.
2 The contractor has cleared the debries from the work sport
3 The contractor has used his own vehicles for the conveying the debries.
4 There are no departmental issues for the above work.

[illegible]
[illegible]
[illegible]
[illegible]